



**CHANGE ORDER  
BETWEEN OWNER & CONTRACTOR**

Concord General Contracting, Inc.  
1636 N Swan Road, Suite 103  
Tucson, AZ 85712

Distribution  Rio Nuevo District  
 Swaim Associates, Ltd.  
 Concord General Contracting, Inc.

Project: 1406-TCC Arena Renovations  
260 South Church Avenue  
Tucson, AZ 85712

Contract: 1406-TCC Arena Renovations

Change Order #: OCO 13

To (Contractor): Concord General Contracting, Inc.  
1636 N Swan Road, Suite 103  
Tucson, AZ 85712

CO Date: 03/26/2015

You are directed to make the following changes in this Contract:

COR #	Description	Amount
18	COR 18 - Immediate Needs Scope (Additional General Conditions will be in a future OCO)	\$69,792.90
<b>Total for Change Order: OCO 13</b>		<b>\$69,792.90</b>

The original Contract Sum was	6,071,000.00
The net change by previously authorized Change Orders was	777,211.75
The Contract Sum prior to this Change Order was	6,848,211.75
The Contract Sum will be <del>decreased</del> <sup>INCREASED</sup> by this Change Order	69,792.90
The new Contract Sum will be	6,918,004.65

The new Contract completion date as of this Change Order will be 06/30/2015

Not valid until signed by Owner and Contractor:

Concord General Contracting, Inc.  
Contractor (Firm Name)  
  
1636 N Swan Road, Suite 103  
Tucson, AZ 85712  
Address  
  
  
By (Signature)  
  
John R. Nixman, AIA, President  
(Typed Name)  
3/26/15  
Date

Swaim Associates, Ltd.  
Architect (Firm Name)  
  
7350 E Speedway Boulevard, Suite 210  
Tucson, AZ 85710  
Address  
  
  
By (Signature)  
  
Fletcher McCusker  
(Typed Name)  
4-20-15  
Date

Rio Nuevo District  
Owner (Firm Name)  
  
400 W Congress, Suite 152  
Tucson, AZ 85701  
Address  
  
  
By (Signature)  
  
Fletcher McCusker  
(Typed Name)  
04.22.15  
Date

# CHANGE ORDER REQUEST

COR #: 18



**From:**

Concord General Contracting, Inc.  
 1636 N Swan Road, Suite 103  
 Tucson, AZ 85712  
 Phone: 520-327-2010 Fax: 520-327-5811

Date Created: 3/26/15

Date Submitted: 3/26/15

**Attn:**

Rio Nuevo District  
 400 W Congress, Suite 152  
 Tucson, AZ 85701

**Project:**

#1406-TCC Arena Renovations  
 260 South Church Avenue  
 Tucson, AZ 85701

The following pricing is offered for your consideration:

**COR #: 18 - COR 18 - Immediate Needs Scope**

**Item #: 1 - COR 18 - Immediate Needs Scope**

Description	Amount
Magnum Paving	1,966.00
A&M - Install gaurdrail caps (20 at \$225/piece)	4,500.00
MKB - locktite on perf panels	998.00
AIS - 225 corner guards for concrete walls	9,375.00
Concord	2,061.00
Install door frames/grout \$1500	
5 Cornerguards at admin rr - \$561	
American Direct - New Storage Room Doors	3,948.56
Carlson Glass	2,210.00
Added Sweeps - \$612	
Added Closers - \$518	
Locktite at standoffs - \$1,080	
IFS - Rubber base on all greyscreen masonry walls at concours and lower leve	5,796.00
Grand Canyon Suppliers	1,900.00
Added Drinking Fountains	14,040.00
AV Systems	719.79
Install rings around sprinkler heads throughout, included lift rentals	5,100.00
Wall Protection - acrovyn .060 panels with trim standard color	7,100.00
	<b>Subtotal: 59,714.35</b>
Insurance 0.69%	481.51
Builders Risk 0.25%	174.46
Bond 1.00%	697.85
Overhead & Profit 7.50%	5,233.95
Sales Tax 5.00%	3,490.78
	<b>Total For Item #1: 69,792.90</b>
	<b>Total For Change Order: 69,792.90</b>

CHANGE ORDER REQUEST  
COR #: 18



From:

Concord General Contracting, Inc.  
1636 N Swan Road, Suite 103  
Tucson, AZ 85712  
Phone: 520-327-2010 Fax: 520-327-5811

Date Created: 3/26/15  
Date Submitted: 3/26/15

1. This Quotation has been priced in accordance with the current job progress position and rate of progress and, therefore, is subject to adjustment if authorization to incorporate subject change into the work is not approved within 14 days.
2. If this Proposal is accepted, the Contract Time will be extended by 0 days.
3. This change order request does not include any amount for changes in the sequence of work, delays, disruption, rescheduling, extended overhead, acceleration, or impact costs; and the contractor is expressly reserving its right to make claim for any and all of these and related items of cost prior to final settlement of contract.

Submitted By:  
Concord General Contracting, Inc.

Architect Review By:  
Swaim Associates, Ltd

Approved By:  
Rio Nuevo District

Signed: Baldwell

Signed: [Signature]

Signed: [Signature]

Date: 3/26/15

Date: 4.7.15

Date: 09.22.15

<b>IMMEDIATE NEEDS</b>	<b>Change Order</b>	<b>ACAR - RN</b>	<b>ACAR - COT</b>
Additional signs and FEC covers	\$ 1,900.00		
Door sweeps / overhead stops	\$ 1,130.00		
Locktite standoffs	\$ 2,078.00		
Epoxy control joints and floor drain covers		\$ 3,835.00	
Additional training		\$ 773.89	\$ 786.11
Asphalt patch for east monument sign	\$ 1,966.00		
Doors for storage rooms	\$ 5,448.56		\$ 2,015.44
5 stainless corner gaurds	\$ 561.00		
Patch cables	\$ 719.79		
Sprinkler escutcheons	\$ 5,100.00		
Rubber base at masonry	\$ 5,796.00		
Guard rail caps	\$ 4,500.00		
Wainscott on concrete walls on Concourse	\$ 16,475.00		
Roll up doors (by sound system)			\$ 8,350.00
Roll up door repairs entry and west			\$ 11,080.58
New drinking foundations in the Arena	\$ 14,040.00		
	<b>SUBTOTAL \$ 59,714.35</b>	<b>\$ 4,608.89</b>	<b>\$ 22,232.13</b>
	\$ 69,792.90		
	Change Order	\$ 69,792.90	
	COT GMP 2	\$ 22,232.13	
	RN GMP 1	\$ 4,608.89	
		\$ 96,633.92	

**Becky O'Connell**

---

**Subject:** FW: Topper Quote

**From:** Matt [mailto:matt@amfencing.com]

**Sent:** Wednesday, March 4, 2015 12:24 PM

**To:** Becky O'Connell

**Subject:** Topper Quote


Becky,

Please use \$225 as the figure to install the cap on the panels per our discussion. This figure includes a rounded-top that will be pre-drilled and then powder coated (color TBD.)The end product will be drilled into the panel.

Let me know if this helps, we could also provide you a sample for your meeting if you would like.

Thanks,

Matt



INDUSTRIES

**A.I.S. Industries, Inc.**

Tucson, AZ 85714  
 4300 S. Station Master Drive  
 Tucson, AZ 85714

**Estimate**

DATE	ESTIMATE #
3/20/2015	9820

NAME / ADDRESS
Concord General Contracting 1636 N. Swan Rd Ste# 103 Tucson, AZ 85712

TERMS	REP	FOB	PROJECT	CUSTOMER FAX/E-MAIL		
Net 30 Days	BJS	Supply Only	TCC			
ITEM	DESCRIPTION		QTY	COST	TOTAL	
Fabricate	American Installation & Stainless, Inc. is providing a quote for the following item(s):  Supply Only: Concourse Seating Walls Option #2  Qty 225: 1/2" x 1-1/8" (+/-) x 1/2" x 25" High Stainless Steel Chamfered Corner Guards  Option: Installation of the Above (Glued) \$2,850.00		225	29.00	6,525.00	
After	After your review, please feel free to contact me with any questions or concerns. Sincerely, Brian Schoonmaker				0.00	
Prices are good for 15 days. Please sign and return after your approval.			<b>TOTAL</b>		<b>\$6,525.00</b>	

Signature \_\_\_\_\_

Phone #	Fax #	Web Site
(520) 882-0233	(520) 882-0366	www.aisindustries.com

## Becky O'Connell

---

**Subject:** FW: TCC Arena\_ Contingency Items\_Protective wall panels

**From:** Lauren Bender [mailto:LBender@C-SGROUP.COM]  
**Sent:** Friday, March 20, 2015 9:14 AM  
**To:** Becky O'Connell  
**Cc:** Leslie Beatty  
**Subject:** RE: TCC Arena\_ Contingency Items\_Protective wall panels

A .060" in a solid standard color at 4x10 is \$139.74 ea. That includes adhesive & primer. The unit price goes down as the quantity goes up so if you are thinking there could be more than 50 sheets let me know your best guess & I can price it that way too.

We can do custom colors but to give you an accurate unit price I would need a rough idea of the amount of sheet. There is a minimum, I'm not sure what the quantity is. You can order less it's just that you have to pay to make up the difference. So the unit price for 10 sheets vs 100 sheets is going to be completely different. I could price a range for you like 10, 50, 100 to give you an idea of prices??

Lauren Bender  
MLB Interiors  
C/S Interiors Rep Az  
[lbender@c-sgroup.com](mailto:lbender@c-sgroup.com)  
P 480-208-1784  
F 908-849-4309

**From:** Becky O'Connell [mailto:boconnell@concordinc.com]  
**Sent:** Friday, March 20, 2015 11:30 AM  
**To:** Lauren Bender  
**Cc:** Leslie Beatty  
**Subject:** RE: TCC Arena\_ Contingency Items\_Protective wall panels

What is the cost for a typical acrovyn and can it be color matched or do you have to select from standard colors. Please price the .060 sheet per square foot.

Thanks

**Becky O'Connell**, Project Manager, LEED AP | Concord General Contracting, Inc.  
4215 East McDowell Road, Suite 201 Mesa, Arizona 85215 | P 480 962 8080 | C 480 694 8762 | F 480 962 6707  
| [www.concordinc.com](http://www.concordinc.com)

**From:** Lauren Bender [mailto:LBender@C-SGROUP.COM]  
**Sent:** Friday, March 20, 2015 8:20 AM  
**To:** Becky O'Connell  
**Cc:** Leslie Beatty  
**Subject:** RE: TCC Arena\_ Contingency Items\_Protective wall panels

Becky, unfortunately there would be a \$750.00 design charge for each number change.  
Thanks,

Lauren Bender  
MLB Interiors

C/S Interiors Rep Az  
[lbender@c-sgroup.com](mailto:lbender@c-sgroup.com)  
P 480-208-1784  
F 908-849-4309

**From:** Lauren Bender  
**Sent:** Thursday, March 19, 2015 5:09 PM  
**To:** 'boconnell@concordinc.com'  
**Cc:** Leslie Beatty  
**Subject:** FW: TCC Arena\_ Contingency Items\_Protective wall panels

Becky, attached is the pricing for this.  
The pricing for Acrovyn by design is \$4.50-\$5.00 per square foot. Plus a design fee of \$750.00 for each design.

What I didn't consider until we talked is how much it would cost if you did multiple areas like this. So if the next row over is # 223 is it another \$750.00 fee because of the # change? Technically I believe it is. But that seems a little absurd since we're not talking about graphically difficult image & the change is so minor.

So I have C/S sales looking into whether we can lower or eliminate that design charge for subsequent numbers. Unfortunately I didn't get an answer today. As soon as I do I will let you know.

Thank you,

Lauren Bender  
MLB Interiors  
C/S Interiors Rep Az  
[lbender@c-sgroup.com](mailto:lbender@c-sgroup.com)  
P 480-208-1784  
F 908-849-4309

**From:** Leslie Beatty [<mailto:LBeatty@c-sgroup.com>]  
**Sent:** Friday, March 13, 2015 11:45 AM  
**To:** Lauren Bender  
**Subject:** Fw: TCC Arena\_ Contingency Items\_Protective wall panels

Can you quote - it is Acrovyn by Design.  
Leslie Beatty  
mlb Interiors  
Interiors Representative for Construction Specialties

(480) 636-1054 (office)  
(480) 216 - 4015 (cell)  
(908) 849 -4272 (fax)

3165 S Alma School Rd #29 – 211, Chandler AZ 85248

[LBeatty@c-sgroup.com](mailto:LBeatty@c-sgroup.com)

----- Forwarded by Leslie Beatty/LEB/CSGROUP on 03/13/2015 08:44 AM -----

**From:** Becky O'Connell <[boconnell@concordinc.com](mailto:boconnell@concordinc.com)>  
**To:** "[lbeatty@c-sgroup.com](mailto:lbeatty@c-sgroup.com)" <[lbeatty@c-sgroup.com](mailto:lbeatty@c-sgroup.com)>,  
**Date:** 03/12/2015 07:40 AM  
**Subject:** FW: TCC Arena\_ Contingency Items\_Protective wall panels



Leslie, been a few names and seems like a lifetime since I talked to you. I am looking for some quotes on acrovyn products, we worked together at Mayo hospital when I was with Kitchell. Please contact me to discuss.

Thanks

**Becky O'Connell, Project Manager, LEED AP | Concord General Contracting, Inc.**  
4215 East McDowell Road, Suite 700, Mesa, Arizona 85215 | P: 480.967.8489 | F: 480.967.8507 | www.concordgc.com  
| www.copconcord.com

**From:** Amanda Spear [<mailto:aspear@swaimaia.com>]  
**Sent:** Wednesday, March 11, 2015 2:31 PM  
**To:** Becky O'Connell  
**Cc:** Elaine Becherer; Brian Potter; [Joe.Loranger@tucsonaz.gov](mailto:Joe.Loranger@tucsonaz.gov); Phil Swaim  
**Subject:** TCC Arena\_ Contingency Items\_Protective wall panels

Becky,

Attached are the (2) details we discussed for the concourse seating walls. Let me know if you have any questions.

Thanks,  
Amanda Spear  
Swaim Associates, Ltd.  
7350 E. Speedway Blvd., Suite 210  
Tucson, AZ 85710  
T 520.326.3700  
F 520.326.1148  
[aspear@swaimaia.com](mailto:aspear@swaimaia.com)

-- This message (including any attachments) is intended only for the use of the individual or entity to which it is addressed and may contain information that is non-public, proprietary, privileged, confidential, and exempt from disclosure under applicable law. If you are not the intended recipient, you are hereby notified that any use, dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us and destroy this message immediately. ---

-- This message (including any attachments) is intended only for the use of the individual or entity to which it is addressed and may contain information that is non-public, proprietary, privileged, confidential, and exempt from disclosure under applicable law. If you are not the intended recipient, you are hereby notified that any use, dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us and destroy this message immediately. ---

-- This message (including any attachments) is intended only for the use of the individual or entity to which it is addressed and may contain information that is non-public, proprietary, privileged, confidential, and exempt from disclosure under applicable law. If you are not the intended recipient, you are hereby notified that any use, dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us and destroy this message immediately. ---

## Becky O'Connell

---

**From:** Chris Hill <chill@mkbc.com>  
**Sent:** Monday, March 16, 2015 7:22 AM  
**To:** Becky O'Connell  
**Cc:** Ang Juarez  
**Subject:** FW: TCC - Entry Alum panels

Approx 10 panels to be safe

Material = \$ 1,350 -fasteners needed

Labor = \$ 2,160 - 2 men 4 days....assuming rework panels around enlarged video board

Lift = \$ 500.00 - One week rental...+ delivery & pickup

Total = \$ 4,010

To locktite all panels as requested - 2 men 1-1/2 days - = We will take care of breezeway panel trim out as our own Punchlist item

Material = \$ 38.00

Labor = \$ 960.00

Total = \$ 998.00

We will take care of breezeway panel trim out as our own Punchlist item

**From:** Eggerman, Tim [mailto:Tim.Eggerman@fbmsales.com]  
**Sent:** Thursday, March 12, 2015 10:35 AM  
**To:** Chris Hill  
**Cc:** Fiedler, Rhonda  
**Subject:** RE: TCC

Chris,

\$96/ea is the current price for the 4' x 8' 1731384048 McNICHOLS® Quality Perforated Metal, Round Hole, Aluminum Type 5052-H32, .040 Gauge, Mill Finish, 3/16" Holes on 3/8" Centers, Staggered Pattern, 23%. She said that they are currently in stock in CA and can have them transferred to Phoenix in about a week. We could get them LTL'd to Tucson for around \$300 and have them in 2 days.

Thanks,

*Tim Eggerman*



IFS FLOORING, LLC

# Change Order

Date: February 7, 2015

Job # 14-074

Change #

To: Becky O'Connell  
Concord General Contracting  
1636 N. Swan , Suite 103  
Tucson, AZ 85712  
520-327-2010

Project Name: Tucson Convention Center  
Project Address: S. Church ave  
Tucson, AZ

Salesperson  
Glen Musser

Project Manager  
Becky O'Connell

Telephone  
327-2010

Payment Terms  
Net 30 Days

Change request to provide 6" rubber base at Concourse and Lower Level

Line Total

Add:

labor and setting materials & patching and repairing

Total change request- rubber base @ concourse and lower level 4,830LF @ 1.20

5,796.00

**Please sign and fax to 520-888-3026**

I hereby authorize payment for the above work. This additional work is necessary to properly complete the job in accordance with the original contract. If my company requires the execution of specific change order documentation, we will respond with an approved and signed change order within 10 days.

Subtotal	\$	5,796.00
Sales Tax		-
<b>Total</b>	<b>\$</b>	<b>5,796.00</b>

Accepted By

Signature

Title

Date

# systemstechnology

a division of AVtech Systems, Inc.  
 1530 E. Broadway Blvd. Tucson, AZ 85719  
 520-629-8880, 520-792-0973 fax

ROC252684, ROC292550 Electrical

## System Estimate

Issued to: CONCORD GENERAL CONTRACTIG, INC.  
 1636 N. SWAN RD., SUITE 103  
 TUCSON, AZ 85712

Date: 3/23/2015

Project:

Estimate: 5306

Consultant: TL

Terms: NET 20

14	CUSTOM CABLE	PROEL - TT to XLRM 5' Patch Cable	35.98929	503.85
6	CUSTOM CABLES	PROEL - TT to XLRM 5' Patch Cable	35.99	215.94

Accepted By X \_\_\_\_\_

Print Name \_\_\_\_\_

Subtotal	\$719.79
Sales Tax (0.0%)	\$0.00
	\$719.79



2055 E. 19th. St.  
Tucson, Arizona 85719  
(520) 790-2663 - Fax (520) 748-7931  
www.mechanicalsystemsinc.com

**CHANGE ORDER REQUEST**

Proposal Submitted To: Concord General Contracting	Phone: 520-327-2010	Date: March 25, 2015
Street: 1636 N Swan Road, Suite 103	Fax:	Job Name: TCC-Renovation
City, State and Zip Code: Tucson, AZ 85214	Addenda Acknowledged (N/A)	Job Location: Tucson Community Center
Architect: SWAIM & ASSOCIATES	Date of Plans: N/A	Attn: Becky O'Connell

We hereby propose to furnish materials and labor necessary for the completion of: **Replace 15 Water Coolers**

15 - Water Coolers (EEZS8L same as 4-16-2014)-----	\$8,160.00
120 man hours-----	\$5,880.00
<b>Total-----</b>	<b>\$14,040.00</b>

ADD TO BASE BID FOR TAX IF NEEDED-----\$ 661.00

WE PROPOSE hereby to furnish material and labor -- complete in accordance with above specifications, for the sum of : **BASE BID**

**FOURTEEN THOUSAND & FORTY & 00/100-----** dollars (**\$14,040.00**)


PROPOSAL BASED UPON PURCHASE ORDER OR CHANGE ORDER ISSUED SUITABLE IN FORM & SCOPE

PAYMENT: PROGRESS PAYMENTS NET THIRTY (30) DAYS

All material is guaranteed to be as specified. All work to be completed in substantial workmanlike manner according to specifications submitted, per standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by Workmen's Compensation Insurance

ACCEPTANCE OF PROPOSAL The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above

Date of Acceptance: \_\_\_\_\_

Authorized Signature:   
James A Brown Pres/CEO

Note: This proposal may be withdrawn by MSI if not accepted within 30 (thirty) days.

Signature \_\_\_\_\_

Signature \_\_\_\_\_

Magnum Paving, Inc.

11/18/2014

Corcord Companies

TCC Utility Trench Patch

Item	Quantity	Unit	Unit Cost	Total
<b>Additional Work</b>				
Foreman & Pickup	5	Hrs	45.00	225.00
Raker - Jaime	5	Hrs	25.00	125.00
Labor - Cipriano	5	Hrs	23.00	115.00
Labor - Jesse	5	Hrs	23.00	115.00
Labor - Jose	5	Hrs	22.00	110.00
Labor - Greg	5	Hrs	22.00	110.00
Trucking - T 6 w/ Driver	12	Hrs	72.00	864.00
Vibratory Rammer - Blue Line	1	Ls	150.00	150.00
ABC	12	Tons	7.50	90.00
Backhoe	5	Hrs	50.00	250.00
Dump Fees	2	Loads	45.00	90.00
Asphalt Materials - Credit - Change to 4"	(4.00)	Tons	62.00	(248.00)

**Total Cost 1,996.00**

## Becky O'Connell

---

**From:** Jeremy Fasuga <jfasuga@carlsonglassaz.com>  
**Sent:** Monday, March 23, 2015 2:17 PM  
**To:** Becky O'Connell  
**Subject:** Re: aluminum gates at TCC  
**Attachments:** 2030 Parts.pdf

Hello Becky,

Here is the attached parts need for the gate doors to be held open, this is only for the closer doors and not with the ones that have the auto openers on them.

cost for parts \$518

labor \$ 360

If we can plan it and do the sweeps at the same time you'll save on labor and it would be the same price to do everything all in one day.

Let me know if you have any questions.

Thank You,

!!!WE HAVE MOVED!!!

Jeremy Fasuga

Carlson Glass Inc.  
302 West Lone Cactus Drive  
Phx, AZ 85027  
623-582-4437-Ph  
623-582-0086-Fax  
602-373-6568-Cell

On 3/20/2015 12:15 PM, Becky O'Connell wrote:

The client is wanting to be able to hold open the aluminum gates into the breezeway, what do you think would be the best solution for this and could you get me the cost

**Becky O'Connell, Project Manager, LEED AP** | Concord General Contracting, Inc.  
1215 East McDowell Road, Suite 201, Mesa, Arizona 85215 | P: 480.962.8080 | C: 480.691.5762 | F: 480.962.0707  
| [www.concordinc.com](http://www.concordinc.com)

*Our mission is to build solutions that enrich our communities*

Please do not print unnecessary copies or e-mails.

## Becky O'Connell

---

**From:** Jeremy Fasuga <jfasuga@carlsonglassaz.com>  
**Sent:** Tuesday, March 17, 2015 10:26 AM  
**To:** Becky O'Connell  
**Subject:** Re: FW: 0911.04 TCC Arena\_Contingency Items

Hello Becky,

The total would be \$612  
it seems expensive but materials is 252 and labor is 360  
Let me know if you have any questions lead time is 2-3 weeks for the sweeps

Thank you,

!!!WE HAVE MOVED!!!

Jeremy Fasuga  
[jfasuga@carlsonglassaz.com](mailto:jfasuga@carlsonglassaz.com)

Carlson Glass Inc.  
302 West Lone Cactus Drive  
Phx, AZ 85027  
623-582-4437-Ph  
623-582-0086-Fax  
602-373-6568-Cell

On 3/17/2015 9:56 AM, Becky O'Connell wrote:

Can you send me the price for this at all the gates for TCC please

**Becky O'Connell**, Project Manager, LEED AP | Concord General Contracting, Inc.  
4215 East McDowell Road, Suite 201 Mesa, Arizona 85215 | P 480 962 8080 | F 480 694 8762 | E 480 962 6707  
| [www.concordinc.com](http://www.concordinc.com)

**From:** Amanda Spear [<mailto:aspear@swaimaia.com>]  
**Sent:** Monday, March 16, 2015 9:35 AM  
**To:** Becky O'Connell  
**Cc:** Phil Swaim; Elaine Becherer  
**Subject:** 0911.04 TCC Arena\_Contingency Items

Becky,

Can you also price adding a brush-style door sweep to the bottom of all of the Breezeway Gates? SMG expressed frustration last week about all the dust entering the Breezeway underneath the gates. I think we could go with the Pemko 18100\_NB with a clear anodized finish.

Thanks,  
Amanda Spear  
Swaim Associates, Ltd.  
7350 E. Speedway Blvd., Suite 210  
Tucson, AZ 85710  
T 520.326.3700



**Project Price Summary**



**American Direct – Phoenix**

1930 W. 3rd Street  
Tempe, AZ 85281

ph. 480-897-0721  
fax 480-345-7010

Project: TCC Arena  
Location: Tucson, AZ

March 25, 2015

**Change Order: See Qualifications**

**Total**

Opening/ Heading	Qty	Description	Amount
	2	Storage Closet Frames 14 gauge	
	2	Storage Closet Pairs (Unequal 3ft, 2 ft) of Hollow Metal Doors	
	6	Hinges 4.5" x 4.5" heavy weight	
	2	Closers	
	2	Flushbolt sets	
	2	Storeroom cylindrical locks	
	1	Labor to install (1 trip)	

Price (including installation)

\$ 5,964.00

**Notes & Qualifications:**

- A. Proposal based on request from Becky O'Connell
- B. Sales tax excluded. Contractor will be responsible to add sales tax, or remit all applicable taxes.
- C. Excludes installation of hollow metal frames.
- D. Lead time 3-5 weeks for hardware. Frame lead time 3-4 weeks.

ACAR 60 \$ 2015.44  
COR 18 \$ 3948.56

Prepared By: Bria Humphrey  
American Direct  
Tel 480-397-1310  
[briah@americandirectco.com](mailto:briah@americandirectco.com)